



MARCH 29, 1996

TO: CAROLINE PETTY - GMR
FROM: MIKE MCLAUGHLIN - CRAFTSMEN
SUBJECT: RESPONSE TO DONNA HINGST MEMO DATED MARCH 27, 1996.

1. THERE ARE NO DETAILED SCHEMATICS/ENGINEERING BLUEPRINTS OF GRILL.
2. THERE ARE NO DRAWINGS OF PROPOSED DEMONSTRATION AREA. IT IS TO BE MANUAL OPERATION. SEE MEMO DATED MARCH 28, 1996 FOR FURTHER DETAILS.
3. ALL INTERIOR COMPONENTS OPERATE ON 110/220 VAC OR PROPANE. BATTERIES ARE ONLY USED TO START GENERATOR. GENERATOR HAS AN ALTERNATOR TO CHARGE THAT BATTERY SYSTEM. THEREFORE, THERE IS NO CONVERTER.

THERE ARE TWO OUTLETS ON THE BACK WALL.

4. CONVECTION OVENS PLUS HOT PLATE AND CHAR BROILERS OPERATE BY PROPANE.

HOT PLATE -	70,000 BTU PER HOUR
CHAR BROILER -	29,000 BTU PER HOUR
CONVECTION OVEN 3 EA -	82,500 BTU PER HOUR
TOTAL	181,500

TOTAL POTENTIAL BTU USAGE PER HOUR = 181,500

FIGURE 360,00 BTU PER GALLON OF PROPANE

2071211937

MARCH 29, 1996

PAGE 2

GMR

5. WASTE DISPOSAL TANK IS 200 GALLONS. IT IS MOUNTED INSIDE FRAME FOR PROTECTION. THERE ARE NO PORTABLE TANKS.
6. THERE IS A PRESSURIZED WATER SYSTEM WITH HOT WATER. WATER IS HEATED VIA ELECTRICITY.
7. APPLIANCE BANK SHOULD ONLY BE OPERATED WHEN TRAILER IS LEVEL. THERE ARE 4 INDEPENDENT HYDRAULIC LEVELING LEGS TO INSURE PROPER LEVELING OF TRAILER.
8. THE APPLIANCE SYSTEM, HYDRAULIC SYSTEM, AND TRAILER WILL BE PROPERLY TESTED PRIOR TO DELIVERY. A TEST PERIOD IS NOT BUILT INTO THE TIMELINE. BECAUSE OF NUMEROUS DELAYS IN DECISION AND LACK OF FINALIZED PURCHASE ORDER, THERE IS NO EXTRA TIME FOR TESTING. WE HAVE FELT THAT GMR IS TO FUNCTION AS INDEPENDENT INSPECTION COMPANY.



MICHAEL MCLAUGHLIN
SALES MANAGER

2071211938